

গণপ্রজাতন্ত্রী বাংলাদেশ সরকার

স্থানীয় সরকার প্রকৌশল অধিদপ্তর

উপজেলা প্রকৌশলীর কার্যালয়

মুন্সীগঞ্জ সদর, মুন্সীগঞ্জ।

[Iged.Sadar.munshiganj.gov.bd](http://ged.Sadar.munshiganj.gov.bd)

ডিসেম্বর/২০২৩ইং মাসের অগ্রগতির প্রতিবেদন।

Local Government Engineering Department
পল্লী সড়ক ও কালভার্ট মেরামত কর্মসূচী
Financial Year: 2022-2023

District: Munshigonj. Upazila : Sadar

Reporting month : Decmber/2023

Sl No	Upazila	Rode ID No	Package No:	Name of the Scheme & Ch.	Length/ Quantity Km/m/No	Estimated cost (Tk)	Name of Contractor	Contract Amount (Tk)	Date of W/O	Date of Completion	Physical Progress (%)	Payment made (Tk)	Remarks
1	2	3	4	5	6	10	11	12	13	14	15	16	17
1	Sadar	359563003	e-Tender/ LGED / MUN/GOBM/22- 23/ W-03	Rehabilitation of Rampal UP (Rampal College)-Dewan bazar Road from ch,00m-1764.00m	1764.00m	-	M/S Habib Enterprise	69,35,969.00	26/09/2022	31/12/22	100%		Fainal
2		359563008	e-Tender/ LGED / MUN/GOBM/22- 23/ W-11	Road Widening & Rehabilitation of Ramjanbag-Charmusurs Road from ch.00m-3850.00m	3850m	-	M/S Maa Maunta Enterprise	1,75,90,564.80	26/09/2022	15/01/23	55%	15,04,114.00	HBB (85% Done) Overlay done
3		359563007	e-Tender/ LGED / MUN/GOBM/22- 23/ W-15	Emergency Maintenance of Mohakhali Up(Satanikhil-Bazar)- Rahimganj Bazar Road via Mamsar Road at ch, 5750m-5866m		-	M/S Bikrampur Enterprise	7,21,482.00	10/11/2022	23/01/23	100%		Fainal
4		359564020	e-Tender/LGED/ MUN/GOBM/22- 23/W-14	Rehabilitation of Golangomi- Anayetnagar. (Mirkadim Pouroshava) Road from Ch. 682m-1350m	668m	-	M/S. Kalam Traders	51,92,795.190	23/11/2022	06/01/23	100%		Fainal
5		359562009	e-Tender/LGED/ MUN/GOBM/22- 23/W-41	Rehabilitation of Bojrojogine GC (Battola)-Sukubaspu R&H Road from Ch.,0-1670m	1670m	-	M/S. Suriya Design & Development	1,29,92,718.70	07/11/2021	20/03/2022	100%		Fainal
6		359562004	e-Tender/LGED/ MUN/GOBM/22- 23/W-29	Widenig of Bakultala RHD-Chitulua GC Road from Ch.,0-1075 m	1075m	-	Orio Construction and Engineers	76,83,984.750	25/04/2023	10/08/2023	100%		Fainal
7		359563014	e-Tender/LGED/ MUN/ GOBM/22- 23/W-38	Rehabilitation of Panchasar UP (Sarkarpara)-Binodpur Bazar Road from CH.00m-2200m	2200m	-	M/S. Somrat Enterprise	1,38,95,250.60	30/07/2023	21/11/2023	65%		Uniblock setting on going
8		359562003	e-Tender/LGED/ MUN/ GOBM/22- 23/W-42	Periodic Maintenance of Muktarpur RHD- Rekabi Bazar Road from Ch.500m-1710m		-	M/S. Somrat Enterprise	56,48,571.60			15%		HBP on going
9			e-Tender/LGED/ MUN/GOBM/23- 24/W-01	Rehabilitation of Banglabazar- Mohespur Ghat Road from Ch. 00m- 700m Under Sadar Upazila, District: Munshiganj. Road ID: (359565001)	700m		Orio Construction and Engineers	46,83,993.00		30/12/2023	5%		লে আউট দেওয়া হয়েছে, সি সি চলমান
10			e-Tender/LGED/ MUN/GOBM/23- 24/RW-12	Rehabilitation (Widening) of Chitulua GC - Banglabazar RHD via Mizikandi Road from Ch.00-1200m, Under Sadar Upazila, District: Munshiganj (Raod ID- 359562014)	1200m		M/S. Mumu Enterprise	91,11,720.00		05/02/2024	10%		লে আউট দেওয়া হয়েছে Widening Box Cutting done মাটির কাজ চলমান

Sl No	Upazila	Rode ID No	Package No:	Name of the Scheme & Ch.	Length/ Quantity Km/m/No	Estimated cost (Tk)	Name of Contractor	Contract Amount (Tk)	Date of W/O	Date of Completion	Physical Progress (%)	Payment made (Tk)	Remarks
11			e-Tender/LGED/ MUN/GOBM/23- 24/RW-03	Rehabilitation of Sipahipara Pallibiddut- Khanka Battala road from Ch.00-616m, Under Sadar Upazila, District: Munshiganj (Raod ID- 359565072).	616m		M/S Ratan Traders	26,07,410.00		16/01/2024	50%		BC চলমান
12			e-Tender/LGED/ MUN/GOBM/23- 24/RW-04	Rehabilitation & Widening of Kathaltola- Mirkadim Road. from Ch.00-1458m, Under Sadar Upazila, District: Munshiganj (Raod ID-359564013).	1458m		M/S. Kalam Traders	59,30,854.00		31/01/2024	0%		Layout done
13			e-Tender/ LGED/MUN/GOB M/23-24/RW-05	Rehabilitation (Uni-Block) of Mukterpur Alid Cold Storege to Malir Pathar Box Culvert Near Nikti bari Road. from Ch.00- 910m, Under Sadar Upazila, District: Munshiganj (Raod ID- 359564070)	910m		Ariyan Construction	66,14,024.00		31/01/2024	0%		Layout done
14			e-Tender/LGED/ MUN/GOBM/23- 24/RW-19	Rehabilitation (Widening) of Mirasharai(Upazilla HQ)- Ratanpur Road from Ch.2010-2610m Under Upazila Sadar, District: Munshiganj, (Road ID No:- 359563001).		-	M/S. Kalam Traders	43,25,761.00		16/01/2024	0%		Layout done

Accountant.
Sadar,Munshigonj.

Sub-Astt. Engineer.
Sadar,Munshigonj.

Upazila Engineer.
Sadar, Munshigonj.

Local Government Engineering Department
অগ্রাধিকার ভিত্তিতে গুরুত্বপূর্ণ পল্লী অবকাঠামো উন্নয়ন শীর্ষক প্রকল্প (IRIDP-3)
Financial Year: 2021-2022

District: Munshigonj. Upazila : Sadar

Reporting month : Decmber/2023

SL	Upazila	Package No	Name of the Scheme & Ch.	Length	Estimate Cost	Contract Amount	Amount Spent	Date of Completion	Progress (%)	Contractor Name	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Sadar	IRIDP-3/ MUN/DW-16	Improvement of Makuhati-Nairpukurpar via Gazi Bari Road at ch. 00-922m	922m	89,55,069.00	85,07,315.550		03/08/2022	45%	Faith & Fair Bangladesh	কাপেটিং শুরু হবে।
2		IRIDP-3/ MUN/DW-15	Improvement of Nayadha-Annandhapur-Nagerdupsha Road at ch. 1825-2655m	830m	74,99,227.00	71,24,265.650		06/08/2022	5%	AI Mamun Watch & Electronics	বাতিল।
3		IRIDP-3/ MUN/DW-23	Improvement of Nayagow President bari-Babumia Jaibsar Ind, Road at ch.00-880m	880m		1,26,56,584.00	10087562.00	04/07/2023	100%	M/S Muskan Enterprise	18/07/23
4		IRIDP-3/ MUN/DW-24	Improvement of Modda Mohakhali-Goshaibari Road at ch, 180-1584m	1404m		1,17,39,280.15		25/06/2023	100%	M/S Muskan Enterprise	Final
5		IRIDP-3/ MUN/DW-40	Construction of 2X4.00X4.00 m RCC Box Culvert on Ramjanbag-Charmusura Road at ch, 4620.00m	-		4824349.850		31/12/2023	0%	M/S NirmanEnterprise	After Election work start
6		IRIDP-3/ MUN/DW-53	Improvement of Banglabazar Sarderkandi Govt. Pry.School- Sarderkandi Vallage Road From Ch.00-935m, Under Upazila: Sadar, District: Munshiganj (Road ID:359565053) (Salvage Material Cost: BDT:2020195.00)	935m		86,36,527.653		29/08/2024	15%	Orio Construction and Engineers	আইএসজি সমাপ্ত
7		IRIDP-3/ MUN/DW- 55	Improvement of Purabazar -Akalmegh Bridge Road From Ch.00-1065m, Under Upazila: Sadar, District: Munshiganj (Road ID:359565030) (Salvage Material Cost: BDT:552491.00)	1065m		1,01,82,529.400		29/08/2024	30%	N.Jahan Enterprise	Ass on going
8		IRIDP-3/ MUN/DW-56	Improvement of Azimpura Dekarpara Road From Ch.452- 851m, Under Upazila: Sadar, District: Munshiganj (Road ID:359565002),	400m		46,00,001.483		29/02/2024	20%	Orio Construction and Engineers	Box cutting done বালু Filling চলমান
9		IRIDP-3/ MUN/DW-59	Improvement of Banalabazar-Buthar Char (Eroded by river) Road From Ch.00-587m, Under Upazila: Sadar, District: Munshiganj (Road ID:359564005),	587m		5994083.351		21/04/2024	10%	Orio Construction and Engineers	আইএসজি চলমান
10		IRIDP-3/ MUN/DW-58	Improvement of Mollah Kandi village- Amghata Main Road From Ch.00-915m, Under Upazila:Sadar, District: Munshiganj (Road ID:359565129).	915m		66,21,629.541		21/04/2024	5%	Orio Construction and Engineers	200m Box cutting
11		IRIDP-3/ MUN/SDW-39	Improvement of Adhariatola-Banikkapara School Road at Ch.00-680m Under Upazila: Sadar, District: Munshiganj (Road ID:359565048)	680m		75,34,655.00		01/07/2024	0%	M/S. Right Choice Construction	লেআউট সমাপ্ত

Accountant.
Sadar,Munshigonj.

Sub-Astt. Engineer.
Sadar,Munshigonj.

Upazila Engineer.
Sadar,Munshigonj.

Local Government Engineering Department
DPEO/PTI
 Financial Year: 2017-2018 ,2019-20& 2021-22

Reporting month : December/2023

SL	Upazila	Package No	Name of the Scheme & Ch.	Estimate Cost	Contract Amount	Amount Spent	Date of Commencement	Date of Completion	Progress (%)	Contractor Name	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Sadar	e-Tender/DPEO/MUN/2019-20/W8.005	Repair & Renovation of Munshiganj DPEO,Undar Sadar Upazila,Munshiganj		18,16,236.046	17,85,044.24	13/07/2020	30/11/2020	100%	M/S Kalam Traders	Final
2		e-Tender/PEDP-III/MUN/2017-18/W13.107	Construction of Conference Room & Car Parking, Repair of Boundary Wall, Store Room, Toilet Repair and Furniture Supply to Conference Room at Munshiganj DPEO	25,00,000.00	24,95,144.073	24,88,819.52	25/02/18	07/06/18	100%	M/S Kalam Traders	Final
3		e-Tender-PEDP4/MUN/2021-22/W11.068	Vertical Extension and Furniturs Supply of Experimental School of Munshiganj PTI	5812097.00	58,12,097.60	5730254.00	14/06/2022	02/01/2023	100%	M/S Kalam Traders	Final

Accountant.
Sadar,Munshigonj.

Sub-Astt. Engineer.
Sadar,Munshigonj.

Upazila Engineer.
Sadar,Munshigonj.

Local Government Engineering Department

বৃহত্তর ঢাকা গ্রামীণ অবকাঠামো উন্নয়ন প্রকল্প-৩ (GDP-3)

অর্থ বৎসরঃ ২০১৭-১৮ইং, ২০১৮-১৯ইং, ২০২০-২১ইং এবং ২০২১-২২ইং বৎসর

District: Munshigonj. Upazila : Sadar

Reporting month : December/2023

Sl No	Upazila	Rode ID No	Package No:	Name of the Scheme & Ch.	Length/ Quantity Km/m/No	Estimated cost (Tk)	Name of Contractor	Contract Amount (Tk)	Date of NOA/ W/O	Date of Completion	Physical Progress (%)	Payment made (Tk)	Remarks
1	2	3	4	5	6	10	11	12	13	14	15	16	17
1	Sadar	359565026	GDP3/MU-44	Improvement of Makuhati Eidgha-Makuhati Purba Para Road at ch.00-570m	570m	66,94,461.00	M/S Sinjida Construction	66,93,657.665	28/07/19	06/02/2020	65%	1991321.40	Cancelled
2		359564020	GDP3/MU-47	Maintence of Golangoni-Anayetnagar (Mirkadim Pourshava) Road at ch. 00-1370m	1370m		F& J International	75,19,969.150	04/08/19	13/02/2020	00%		Cancelled
3		359565006	GDP3/MU-66	Construction of 12.00m Long RCC Slab Bridge on Shoapara (Sabedalir Bari Masjid) to Patial Para via Atpara Road at ch.0.00m.	12m		M/S Samart Traders	1,73,64,277.97	21/03/21	18/04/2022	100%	13197355.63	
4		359562011	GDP3/MU-58	Construction of 12.00m Long RCC Slab Bridge on Bajrajogini GC -Dhamdah-Mamashar-Tongibari GC(RHD) Road at ch. 1250m..	12m	1,75,93,227.00	M/S Samart Traders	1,75,27,457.42	16/03/20	24/03/2022	100%	1,36,82,484.0	Final
5		359564072 359564053	GDP3/MU-41	a.Improvement Dhamdo-Lalsir-Tongibari UZR Kari Saheber Bari near of Mosque-Dhamdo GPS Road (Dhamdo-Mamasar-Tongibari UZR Kari Shahed Mosque to UZR Bridge via Dhamdo GPS Road at ch.00-540m b. Improvement of Baralia GCCR Vanga-Tongibari UZR Road to Salina Member Bari-Mosque Road Baralia GCCR Road-H/O Salina member via Mosque Road at ch 00-1000m	1540m	1,82,45,317.00	M/S Lorin Enterprise	1,73,59,185.85	05/10/21	11/10/22	50%	9380695.00	Final
6		359563011	GDP3/MU-89	Construction of 28m Long RCC Variable Depth Girder Bridge on Munshirhat-Chitulua GCCR-Char Kewar UP Road at ch.1400m	28m	2,46,55,768.00	Samart Enterprise	2,39,66,000.00	22/05/22	28/11/2023	30%	8196597.00	Pile সমাপ্ত করা হয়েছে।
7		359562013	GDP-3/MU-83	Improvement of Munshirhat RHD-Chitulua GC Via Bagerhat Road By BC at ch. 2055-9004.00m	6949.00m	81936622.00	SUNTECH-JSMC(JV)	8,19,36,622.951	17/05/22	23/11/23	10%	92,88731.61	Subbase-Wbm
8		35956	GDP-3/MU-94	Improvement of Ramjanbag -Char Mosora Road from Char Jogendro GPS to Jajira Dhali Kandi Road by BC at ch.00-1000m	1000m	8157441.00	Ma Business Center	81,57,441.00	07/06/22	13/06/23	30%		
9		359564052	GDP-3/MU-97	Improvement of Dhamdo Jame Mosque-Mamasar Dhigi Dhakkinpar-Swapara Road by BC at ch,00-1200m	1200m		Showmik Trade International	1,10,85,133.00	28/07/22	28/09/23	0%		বাতিল
10		359565026	GDP-3/ MU -106	Improvement of Makuhati Eidgha-Makuhati Purbapara Road by BC at Ch.00-.555m	555m	1664658.00	Orio Construction & Engineering	1664658.400	29/03/23		100%	1653729.00	Final
11		359562006	Package No. GDP-3/MU-103	Construction of 42.0m Long RCC Continuous Girder Bridge on Mirkadim GC-Rekabi Bazar GC Road at Ch.2788m under Upazila: Sadar, District: Munshiganj.	42 m	-	Afra Corporation Ltd	4,18,36,158.428	09-07-23	30-05-24	0%		বৈদ্যুতিক খুঁচি অপসারণ প্রক্রিয়াধীন
12		359565003		Improvement of Rarikandi chaigariakandi-Nagardupsha Road by BC at ch,00-1800m	1800m	1,63,94,285.00	-						অনুমোদন পাওয়া যায় নাই। প্রাক্কলন প্রেরনের তারিখ ১৭-০৮-২৩ ইং
13		359565111		Improvement of Mijikandi kilirchar Road by BC at ch,480-2000m	2000m	1,47,11,631.00	-						অনুমোদন পাওয়া যায় নাই। প্রাক্কলন প্রেরনের তারিখ ২৫-০৭-২৩ ইং

Accountant.
Sadar,Munshigonj.Sub-Astt. Engineer.
Sadar,Munshigonj.Upazila Engineer.
Sadar,Munshigonj.

Local Government Engineering Department
" বন্যা ও দুর্যোগে ক্ষতিগ্রস্ত পল্লি সড়ক অবকাঠামো পুনর্বাসন প্রকল্প" (FDR)
অর্থ বৎসরঃ ২০১৮-১৯ইং

District: Munshigonj. Upazila : Sadar

Reporting month : Decmber/2023

Sl No	Upazila	Package No:	Name of the Scheme	Estimated cost (Tk)	Name of Contractor	Contract Amount (Tk)	Date of NOA/WO	Date of Completion	Physical Progress (%)	Payment made (Tk)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Sadar	FDR/MUN/18-19 / UZR/ W10	Rehabilitation of Mukterpur RHD-Rekabi Bazar Road from ch. 00-2950m	1,19,77,830/-	M/S Kalam Traders	1,56,35,241/00	27-12-18	30/05/2019	100%	1,56,08,602.88	FBP
2		FDR/MUN/18-19 / UZR/ W09	Rehabilitation of Bajrajogini GC-Dhamdah-Mamasher-Tongibari GC (RHD) Road from ch. 00-2720m		M/S Sikder Enterprise	2,40,49,623.160	13-01-19	11/06/2019	70%	1,45,30,202.00	Cancelled & Remaining Estimet senb to XEN office
3		FDR/MUN/18-19 / UZR/ W13	Rehabilitation of Munshigang H/Q-Bangarmore-Bajrojogini GC-Suapara-Baralia RHD Road at Ch. 00-6290		M/S Khan Enterprise	4,25,33,685.877	29/08/2019	28/05/2020	100%	3,40,08,717.00	
4		FDR/MUN/18-19 / VR/ W12	Rehabilitation of Rekabe bazar-Dighirpar Road from Bajrajogini UP Madinabazar Road South part Khanka Sharif to Latif Sheikh Pucca Ghatla via Haji Golam Mostafa Bari Road at ch. 00-925m		M/S Kalam Traders	69,17,425.364	20/08/2019	13/04/2020	100%	68,82,052.00	FBP
5		FDR/MUN/18-19 / VR/ W14	Rehabilitation of Mohakhali UP Office (Satanikhil-Bazar)-Rahimganj Bazar Road via Mamasar Road from Ch. 00-5760m		M/S Samrat Traders	1,84,08,312.780	10/10/2018	30/07/2020	100%		Final
6		FDR/MUN/22-23 / UZR/ W09	Remaining work of Bajrojogini-Dhamdah-Mamasher-Tongibari GC (RHD) Road from Ch.00-2720m Under Upzila: Sadar District:Munshigonj(Road ID:359562011)		M/S Nirman Enterprise	95,93,834.675	24/07/2023	23/10/2023	100%		

Accountant.
Sadar,Munshigonj.

Sub-Astt. Engineer.
Sadar,Munshigonj.

Upazila Engineer.
Sadar,Munshigonj.

Local Government Engineering Department
" Village Road Rehabilitation Project " (VRRP)

অর্থ বৎসরঃ ২০১৮-১৯ইং ও ২০২২-২৩ইং

District: Munshigonj. Upazila : Sadar

Reporting month : December/2023

Sl No	Upazila	Package No:	Name of the Scheme	Estimated cost (Tk)	Name of Contractor	Contract Amount (Tk)	Date of NOA/W/O	Date of Completion	Physical Progress (%)	Payment made (Tk)	Remarks
1	2										
1	Sadar	Mun/VRRP/ 18-19/W-01	(a)Rehabilitation of Merershar Madrasha-Panchashar Durgabari Road (Ch. 00-687m) (b) Rehabilitation of Jorardewl-Amtala-Panhata Bazar via RHD Road (Ch. 00-417m) (c) Rehabilitation of Shipahipara (Kataltola) R&H Banikkapara Road (ch.-00-665m and (d) Rehabilitation of Shipahipara-Hatimara RHD-Uttar Kazi Kasba Bridge Road (Ch. 00-1000m)		M/S Samrat Traders	82,89,500.350	29/04/18	06/08/19	100%	81,47,546.60	Final
2		MUN/VRRP/ Re-Hab/21-22/W-1906.	Rehabilitation of Nayagow Mosque to Sarkarbari Bastohara Bridge via dawlatkar Pukurpar Nayagong Road from ch, 00m-462m.	16,20,824.00	M/S Majed Traders	15,39,782.00	07/02/2022	13/04/2022	100%	6,86,800.00	Final
3		MUN/VRRP/ Re-Hab/21-22/W-1790	Rehabilitation of Panhata (Amtola)-Sukbaspur (Tinsiri)-Rampal Collage Road from Ch. 00m-2030m.	87,51,507.00	Onna Enterprise	83,13,931.650	09/02/2022	16/05/2022	100%	9,98,863.32	Final
4		MUN/VRRP/ Re-Hab/21-22/W-1789	Rehabilitation of Mollakhandi -Chardumuria Road from Ch, 00m-2300m.		Ayshi Traders	83,88,329.00	09/02/2022	16/05/2022	100%		Final
5		MUN/VRRP/ Re-Hab/21-22/W-1907	Rehabilitation of Dalagow-Munshigonj connecting Road (Champatala Bazar) Road from Ch,00m-1544m	83,47,593.00	M/S Roni Enterprise	79,30,213.350	08/02/2022	12/05/2022	100%	4056030.00	Final
6		MUN/VRRP/ Re-Hab/22-23/W-14	Rehabilitation of Hamidpur - Charkawer Road from Ch,00m-2665m	1,22,31,624.00	M/S Kalam Traders	1,28,30,973.57	09/03/2023	01/10/2023	50%		WBM শেষ
7		MUN/VRRP/ Re-Hab/22-23/W-15	Rehabilitation of Torki (Charkawer UP Road) - Vitihuglakandi Road from Ch,00m-1475m	59,95,870.00	Orio Construction	5601076.500	29/03/2023	16/08/2023	100%	187536.00	Final
7		MUN/VRRP/ Re-Hab/22-23/W-18	Rehabilitation of Mukterpur-Tongibari R&H-Atpara Mosque-Panhata GPH Road from ch.00-1100m		Orio Construction	83,27,481.219	22/05/2023	22/05/2023	100%		Final
8		MUN/VRRP/ Re-Hab/22-23/W-19	Rehabilitation of Purahitpara-Kaliratpara Road Via Suapara mia bari Road from Ch.00-900m		M/S Kalam Traders	71,81,718.800	24/05/2023	12/11/2023	10%		Plasiding done
9		LGED/MUN/VRRP/Re-hab/22-23/W-20	Rehabilitation of Chorain-Azimpura- Uttarpara- RHD Road from Ch.00-860m Under Sadar Upazila,Dist: Munshiganj. (Road ID. 359564054). (Salvage Material Cost BDT: 17,38,022.00)		M/S. Somrat Enterprise	87,61,154.60	30/07/2023	04/03/2024	5%		Selvate Picking up
10		LGED/MUN/VRRP/Re-hab/23-24/W-28	Rehabilitation of Akhi Cenama Hall Sukabaspur Road From Ch.00-795m, Under Upazila: Sadar, District: Munshiganj (Road ID:359564014)		Orio Construction and Engineers	41,86,663.00		02/05/2024	0%		Layout done
11		LGED/MUN/VRRP/Re- hab/23-24/W-29	Rehabilitation of Mohakhali UP (Satanikhil Bazar) - Rahimganj Bazar Road via Mamasar Road from Ch: 4400m-6160m Under Sadar Upazila,Dist: Munshiganj. (Road ID. 359563007)		Orio Construction and Engineers	1,30,95,017.00		02/05/2024	0%		Layout done

Sl No	Upazila	Package No:	Name of the Scheme	Estimated cost (Tk)	Name of Contractor	Contract Amount (Tk)	Date of NOA/W/O	Date of Completion	Physical Progress (%)	Payment made (Tk)	Remarks
12		LGED/MUN/VRRP/Re- hab/23-24/W-32	Rehabilitation of Ratanpur Anshar Camp-Champatala High School Road from Ch: 00m-467m Under Sadar Upazila,Dist: Munshiganj. (Road ID. 359565047)		M/S Kalam Traders	47,23,668.850	09/11/2023	13/03/2024	0%		Layout done
13		LGED/MUN/VRRP/Re- hab/23-24/W-33	Rehabilitation of Bagershah Bazar-(Alid GC) Azimpur RHD Road from Ch: 00m-1850m Under Sadar Upazila,Dist: Munshiganj. (Road ID. 359564047)		M/S Kalam Traders	77,21,847.000	09/11/2023	14/04/2024	0%		Layout done
14		LGED/MUN/VRRP/Re- hab/23-24/W-30	Rehabilitation of Makhat Ali GC Road Ch under Up: Sad , Dini Muniganj (Road ID-1964044)		Orio Construction and Engineers	32.12.358550			0%		

Accountant.
Sadar,Munshigonj.

Sub-Astt. Engineer.
Sadar,Munshigonj.

Upazila Engineer.
Sadar,Munshigonj.

Local Government Engineering Department
বৃহত্তর ঢাকা গ্রামীণ অবকাঠামো উন্নয়ন প্রকল্প-৪ (GDP-4)
অর্থ বৎসরঃ ২০১৯-২০ইং, ২০২১-২২ইং

District: Munshigonj. Upazila : Sadar

Reporting month : Decmber/2023

Sl No	Upazila	Rode ID No	Package No:	Name of the Scheme & Ch.	Length/ Quantity Km/m/No	Estimated cost (Tk)	Name of Contractor	Contract Amount (Tk)	Date of NOA/ W/O	Date of Completion	Physical Progress (%)	Payment made (Tk)	Remarks
1	2	3	4	5	6	10	11	12	13	14	15	16	17
1	Sadar	359562070	GDP-IV/MUN/SAD/WR-286	Improvement of Chorain-Azimpura Uttarpara-RHD (Masrasha Road) at ch.. 00-900m by BC and 03 Nos 1.00x1.00m RCC Box Culvert at ch 165m,450m & Ch. 500m	900m	89,96,000.00	M/S V.H Enterprise	89,70,721.240	13/10/19	31/10/2020	100%		Final
2			GDP-IV/MUN/SAD/WR-285	1)Improvement of Munshiganj Divesion road Jurpukur-Daskani road by RCC form ch.610-1120m . 2) Improvement of Naogaoan Haroon Saw Mill DD road from ch. 500-1020m by RCC 3) Improvement of Kathaltola-Bablatola(Suzanagar R&H) road from ch. 00-537m by BC under Sadar Upazila,Munshiganj.			Rezwan International	1,72,59,002.45	02/07/20	30/08/2021	100%		Final
3		359563016 359562014	GDP-IV/MUN/SAD/WR-366	(a)Periodic Maintenance of Panchasar UP (Mukterpur Bazar)-Binodpur Bazar Road From Ch. 00-1300m (b) Periodic Maintenance of Chitulia GC-Bangla Bazar RHD Via Mizikandi Road From Ch : 1200-3400m)	1300m 2200m	3,18,93,054.00	Abaid Monsur Construction.	3,52,15,277.92	02/01/22	19/09/2022	45%	19020054.00	
4		359565080	GDP-IV/MUN/SAD/WR-287	Improvement of Atpara Mosque-Natershar Road By BC at ch.00-750m	750m		M/S Somrat Enterprise	72,02,969.35	08/02/22	14/02/2023	100%		Final
5		359565059	GDP-IV/MUN/SAD/WR-295	Improvement of Silai Bazar-Anandapur Road By BC from at ch.00-900m	900m		M/S Redoy Enterprise	88,33,160.644		24/09/2024	5%		সেলভেজ পিকিং আপ সমাপ্ত
		359565021	GDP-IV/MUN/SAD/WR-294	Improvement of Mohakhali 2no Primary School-Talessar Road By BC from at ch.00-782m	782m		M/S Kalam Traders	89,52,512.207		05/12/2024			

Accountant.
Sadar,Munshigonj.

Sub-Astt. Engineer.
Sadar,Munshigonj.

Upazila Engineer.
Sadar,Munshigonj.

Local Government Engineering Department
 " Construction of Upazila Muktijoddha Complex Project " (CUMCP)
 অর্থ বৎসরঃ ২০২০-২১ইং

District: Munshigonj. Upazila : Sadar

Reporting month : Decmber/2023

Sl No	Upazila	Package No:	Name of the Scheme	Estimated cost (Tk)	Name of Contractor	Contract Amount (Tk)	Date of NOA/W/O	Date of Completion	Physical Progress (%)	Payment made (Tk)	Remarks
1	2										
1	Sadar	CUMCP/MUN/SAD/20/C-434	Construction of Upazila Muktijoddha Complex Bhaban,Under Sadar upazila,Dist : Munshiganj	2,96,95,432.04	M/S Lorin Enterprise	2,96,99,319.944	04/03/2021	10/03/2022	100%	2,81,98,433.86	Final
2		CUMCP/MUN/SAD/22/C-434/1	Construction of Boundary Wall, Access Road,Site Improvement & Protective Work of Upazila Muktijoddah Complex Under Sadar, Dist : Munshiganj,	46,76,959.38	F.K Construction	44,43,111.050	24/05/2022	29/11/2022	100%	4436208.00	Final
										Total Tk =	

Accountant.
Sadar,Munshigonj.

Sub-Astt. Engineer.
Sadar,Munshigonj.

Upazila Engineer.
Sadar,Munshigonj.

Local Government Engineering Department
 " Improvement of Ponds Canals Across the Country Project " (IPCP)
 অর্থ বৎসরঃ ২০২০-২১ইং

District: Munshigonj. Upazila : Sadar

Reporting month : Decmber/2023

Sl No	Upazila	Package No:	Name of the Scheme	Estimated cost (Tk)	Name of Contractor	Contract Amount (Tk)	Date of NOA/W/O	Date of Completion	Physical Progress (%)	Payment made (Tk)	Remarks
1	2										
1	Sadar	IPCP/MUNS/SADAR/C/20-21/7.01	a. Re-excavation of Birulia-Dhamarun-Churain-Bojrojogni Khal. Sadar part Ch. 1700.43-Ch.3530.50m, b. Construction of 04 Nos Reference Bed Blocks & TBM Bojrojogni Khal. Sadar part Ch. 1700.43-Ch.3530.50m under Sadar upazila, Dist : Munshiganj		M.M Traders	38,60,514.050	24/03/2021	14/10/2021	100%		Final
2		IPCP/MUNS/SADAR/C/21-22/11.02	(a)Improvement of Nairo Pukurpar Miabari Girls School pond (b) Construction of 01 Nos Ghatla of 11.60m x 5.00m x3.90m at Nairo Pukurpar Miabari Girls School pond under Upazila Sadar, District : Munshiganj,		Hudhud Entineering	9,95,839.400	06/03/2022	12/09/2022	100%		Final
3		IPCP/MUNS/SADAR/C/2223/14.03	(a)Improvement of Taleshwar-Bageshwar to Choto Makahati Dawanbari Road from Ch.0.00m to Ch.2438.539m under Upazila Sadar, District : Munshiganj,		M/s Modina Enterprise	6830663.400	20/06/2023		85%	4447090.00	
Total Tk =											

Accountant.
Sadar,Munshigonj.

Sub-Astt. Engineer.
Sadar,Munshigonj.

Upazila Engineer.
Sadar,Munshigonj.

Local Government Engineering Department
 " Construction of Under 100 m Bridge on Upazila, Union & Village Project" (HUBP)
 অর্থ বৎসরঃ ২০২০-২১ইং

District: Munshigonj. Upazila : Sadar

Reporting month : December/2023

Sl No	Upazila	Package No:	Name of the Scheme	Estimated cost (Tk)	Name of Contractor	Contract Amount (Tk)	Date of W/O	Date of Completion	Physical Progress (%)	Payment made (Tk)	Remarks
1	2										
1	Sadar	CBU-100/Purto-31	Construction of 39.00m long RCC Girder Bridge on Ramjanbag-Charmosra road Siderbari Mosque-Chargupta at ch. 3500m Road Id : 359563008, Upazila Sadar, District: Munshiganj,	42353085.00	TN-ASI (JV)	4,23,53,085.031	05/04/2021	28/02/2023	75%	5076930.00	
2		CBU-100/Purto-356	Construction of 72.00 Long RCC Girder Bridge over Rajatrekha Branch River on Kathakhali Bazar (Loharpul) Munshirhat via Guherkandi GPS Road at ch.0.00m Road ID : 359564051, Upazila : Sadar, District : Munshiganj.	52080000.00	M/S Hamim International	5,20,80,000.00	22/12/2021	29/06/2023	75%	25569165.00	W/G e Railling on going

Accountant.
Sadar, Munshigonj.

Sub-Astt. Engineer.
Sadar, Munshigonj.

Upazila Engineer.
Sadar, Munshigonj.

Local Government Engineering Department
Paurashava Cleaners Residential Building Construction Project
অর্থ বৎসর : ২০২২-২৩ইং

District: Munshigonj. Upazila : Sadar

Reporting month : Decmber/2023

Sl No	Upazila	Package No:	Name of the Scheme	Estimated cost (Tk)	Name of Contractor	Contract Amount (Tk)	Date of W/O	Date of Completion	Physical Progress (%)	Payment made (Tk)	Remarks
1	2										
1	Sadar	pd/pori.abashan/Mun.w 1.4	Construction of 7 Storied (48 unit apartment) Munshiganj Paurashava Cleaners Residential Building including internal electrical works, lift & external electrical connection, electro-mechanical work, sanitary and water supply, earth work, internal road, drainage, boundary wall, etc		A.T.M Rafiqul Islam, 18/1 Nayapaltan, Dhaka-1000	15,03,71,041.548			5%		
										Total Tk =	

Accountant.
Sadar, Munshigonj.

Sub-Astt. Engineer.
Sadar, Munshigonj.

Upazila Engineer.
Sadar, Munshigonj.

Local Government Engineering Department
" Program for Supporting Rural Bridges " (SupRB)

অর্থ বৎসরঃ ২০২১-২২ইং

District: Munshigonj. Upazila : Sadar

Reporting month : December/2023

Sl No	Upazila	Package No:	Name of the Scheme	Estimated cost (Tk)	Name of Contractor	Contract Amount (Tk)	Date of W/O	Date of Completion	Physical Progress (%)	Payment made (Tk)	Remarks
1	2										
1	Sadar	SupRB/Mun/Maint./21-22/W-161	1) Minor Maintenance of 7.9m long Box Culvert on Char Domoria Shilai Road at Chainage :10m Under Upazila : Sadar, District : Munshiganj. (Road ID : 359562008) 2) Minor Maintenance of 20.00m long RCC Slab Bridge on Char Domoria-Shilai Road at ch. 1950m under Upazila : Sadar, District : Munshiganj. (Road ID : 359562008) 3) Minor Maintenance of 36.00m long RCC Girder Bridge on Char Domoria-Shilai Road at ch. 3244m under Upazila : Sadar, District : Munshiganj. (Road ID : 359562008) 4) Minor Maintenance of 54.00m long RCC Girder Bridge on Char Domoria-Shilai Road at ch. 3902m under Upazila : Sadar, District : Munshiganj. (Road ID : 359562008)		Mehek Enterprise	21,65,357.554	26/12/21	30/06/22	100%	12,89,562.03	Final
2		SupRB/Mun/Maint./21-22/W-501			M/S H						
Total Tk =											

Accountant.
Sadar, Munshigonj.

Sub-Astt. Engineer.
Sadar, Munshigonj.

Upazila Engineer.
Sadar, Munshigonj.

Local Government Engineering Department
" Cylone Amphan & Flood Damaged Rural Infrastructure Rehabilitation Project"

অর্থ বৎসরঃ ২০২১-২২ইং

District: Munshigonj. Upazila : Sadar

Reporting month : Decmber/2023

Sl No	Upazila	Package No:	Name of the Scheme	Estimated cost (Tk)	Name of Contractor	Contract Amount (Tk)	Date of W/O	Date of Completion	Physical Progress (%)	Payment made (Tk)	Remarks
1	2										
1	Sadar	CAFDRIRP/Munshiganj/VR-B/W-05/2021-22	Rehabilitation of Azimpura-Dekarpara Road from Ch.0+00km-0+500km Undar Sadar Upazila, District : Munshiganj		Showmik Trade International	22,48,342.200	26/01/2022	01/05/2022	100%	11,21,423.51	Final
2		CAFDRIRP/Munshiganj/UZR/ER/Cul/W-01/2022-23	Construction of 2x3.00x4.00m & width 5.50m Double Vent RCC Box Culvert on Bajrajogini GC - Dhamdah - Mamasashar - Tongibari GC (RHD) Road Ch.600m Undar Sadar Upazila, District : Munshiganj		M/S Nikson Trading Corporation	37,74,160.00	15/12/2022	21/06/2023	100%		
3		CAFDRIRP/Munshiganj/UNR/ER/W-07/2022-23	Rehabilitation of Mohakhali UP Office-Jorpukurpar Bazar RHD via Champatala Bazar Road by DC From Ch:00-5022m Undar Upazila:Sader, District : Munshiganj		KA TA JV	3,86,27,784.050	01/02/2023	06/02/2024	50%	6931557.00	Widening on going
4		CAFDRIRP/Munshiganj/UNR/ER/W-08/2022-23	Rehabilitation of Bajrajogini GC-Kalirathpara RHD Road From Ch:00-1600m Undar Upazila:Sader, District : Munshiganj		ORIO CONSTRUCTION AND ENGINEERS	78,74,538.544			100%		
										Total Tk =	

Accountant.
Sadar,Munshigonj.

Sub-Astt. Engineer.
Sadar,Munshigonj.

Upazila Engineer.
Sadar,Munshigonj.

Local Government Engineering Department
মুন্সীগঞ্জ সদর উপজেলাধীন সার্বজনীন সামাজিক অবকাঠামো উন্নয়ন প্রকল্প (GSIDP-2)
অর্থ বৎসরঃ ২০২২-২৩ইং

District: Munshigonj. Upazila : Sadar

Reporting month : December/2023

Sl No	Upazila	Package No:	Name of the Scheme	Estimated cost (Tk)	Name of Contractor	Contract Amount (Tk)	Date of NOA/WO	Date of Completion	Physical Progress (%)	Payment made (Tk)	Demand
1	2										
1	Sadar	GSIDP-2/MUN/DW-12	Improvement of Bajrajuginu Badshahi Eidgha. Bajrajuginu Union Under Upzila: Sader District:Munshigonj.		Shafiqur Rahaman Enterprise	11377202.950	10-04-2023	31-07-2023	85%	568123.00	
2		GSIDP-2/MUN/DW-13	Improvement of Dhamda Kari Shaheber Bari Meraj Jame Mosque. Bajrajuginu Union Under Upzila: Sader District:Munshigonj		Shafiqur Rahaman Enterprise	477463.350	10-04-2023	31-07-2023	100%		
3		GSIDP-2/MUN/DW-14	Improvement of Curain Jame Mosque. Bajrajuginu Union Under Upzila: Sader District:Munshigonj		M/S Baitul Builders	488670.000	10-04-23	31-07-2023	100%		
4		GSIDP-2/MUN/DW-15	Improvement of Atpara Jame Mosque. Bajrajuginu Union Under Upzila: Sader District:Munshigonj		Shafiqur Rahaman Enterprise	285013.300	10-04-23	31-07-2023	100%		
5		GSIDP-2/MUN/DW-16	Improvement of Vity hogla Graveyard. Charkower Union Under Upzila: Sader District:Munshigonj		M/S Baitul Builders	309315.000	10-04-23	31-07-2023			
6		GSIDP-2/MUN/DW-17	Improvement of Baghai Kandi Jame Mosque. Charkower Union Under Upzila: Sader District:Munshigonj		Orio Construction And Engineers	395213.000	10-04-23	31-07-2023			
7		GSIDP-2/MUN/DW-18	Improvement of Kadamtali Samajik Graveyard. Charkower Union Under Upzila: Sader District:Munshigonj		Orio Construction And Engineers	313349.000	10-04-23	31-07-2023			
8		GSIDP-2/MUN/DW-19	Improvement of Naipukurpar Jame Mosque. Mohakhall Union Under Upzila: Sader District:Munshigonj		Orio Construction And Engineers	311856.3000	10-04-23	17-07-2023	100%		
9		GSIDP-2/MUN/DW-20	Improvement of Gabtola Jame Mosque. Mohakhall Union Under Upzila: Sader District:Munshigonj		M/S Neshat Construction	300000.000	10-04-23	17-07-2023	100%		
10		GSIDP-2/MUN/DW-21	Improvement of Char Domoria Bazar Jame Mosque. Mohakhall Union Under Upzila: Sader District:Munshigonj		Orio Construction And Engineers	329137.000	10-04-23	23-07-2023	100%		
11		GSIDP-2/MUN/DW-22	Improvement of Kongsopura Jame Mosque. Mohakhall Union Under Upzila: Sader District:Munshigonj		M/S Majed Traders	312360.000	10-04-23	23-07-2023	100%		
12		GSIDP-2/MUN/DW-23	. Improvement of Amgata Jame Mosque. Mohakhall Union Under Upzila: Sader District:Munshigonj		M/S Majed Traders	300000.000	10-04-23	23-07-2023			
13		GSIDP-2/MUN/SDW-68	Improvement of Omar Bin Khatab Jame Mosque under Bajrajuginu Union, Upazila: District: Sader, Munshiganj		M/S Padma Traders	4,80,824.450	10-10-23	23-10-2023	20%		
14		GSIDP-2/MUN/SDW-70	Improvement of South Dewsar Khanbari Jame Mosque under Rampal Union, Upazila: Sader, District: Munshiganj		M/S Majed Traders	4,75,267.90	10-10-23	23-10-2023			লোআউট দেওয়া হয়েছে
15		GSIDP-2/MUN/SDW-69	Improvement of South Dewsar Rarebari Jame Mosque under Rampal Union, Upazila: Sader, District: Munshiganj		M/S Majed Traders	4,86,501.650	10-10-23	23-10-2023			লোআউট দেওয়া হয়েছে
16		GSIDP-2/MUN/SDW-67	Improvement of Malpara Jame Mosque under Bajrajuginu Union, Upazila: Sader, District: Munshiganj.			4,75,657.40		22/01/2024	30%		

Accountant.
Sadar, Munshigonj.

Sub-Astt. Engineer.
Sadar, Munshigonj.

Upazila Engineer.
Sadar, Munshigonj.

মাসিক অগ্রগতির প্রতিবেদন
প্রকল্পের নাম : উপজেলা কমপ্লেক্স সম্প্রসারণ প্রকল্প (২য় পর্যায়)
উপজেলা : সদর
জেলা : মুন্সীগঞ্জ

মাসের নাম: ডিসেম্বর/২০২৩ইং

ক্রমিক নং	কাজের নাম	প্যাকেজ নং	প্রকল্পিত মূল্য (লক্ষ টাকা)	চুক্তিমূল্য (লক্ষ টাকা)	ঠিকাদারের নাম	কার্যদেশের তারিখ	কাজ শুরুর তারিখ	কাজ সমাপ্তির তারিখ	আর্থিক ব্যয় (লক্ষ টাকা)	পূর্ববর্তী মাসের বাস্তব অগ্রগতি (%)	বর্তমান মাসের বাস্তব অগ্রগতি (%)	মোট বাস্তব অগ্রগতি (%)	আর্থিক অগ্রগতি (%)	চলমান কাজের বিস্তারিত বিবরণ	মন্তব্য/সাইটে কোন সমস্যা থেকে থাকলে তার বিবরণ
১	২	৩	৪	৫	৬	৭	৮	৯	১০	১১	১২	১৩ = (১১+১২)	১৪	১৫	১৬
১	সম্প্রসারিত প্রশাসনিক ভবন ও হলরুম নির্মাণ	EUCPW- 80	৬,৫৯,১৭,১১৪.৩৭	৬,৯০,৯৯,৩৮০.৫০	M/S S-K-K (JV).Sadar, Munshiganj	১৬/০৮/২০ইং	১৬/০৭/২১ইং প্রস্তাবিত স্থানে পুরাতন ভবন ও গাছ নিলাম প্রক্রিয়া সম্পাদনে বিলম্ব ঘটে	১৫/১০/২২ইং	৬,৬৫,০০,০০০/-	৬০%	৪০%	১০০%	১০০%	ইলেকট্রিক এবং ফিনিশিং এর কাজ চলমান	Final

Accountant.
Sadar, Munshigonj.

Sub-Astt. Engineer.
Sadar, Munshigonj.

Upazila Engineer.
Sadar, Munshigonj.