

Reporting Date: January/2023

Important Rural Infrastructure Development Project-3 (RIDP-3)
Monthly Progress Report (Physical & Financial)
District : Faridpur.

Sl No.	Continuity No.	Upazila	Package No.	Name of scheme with location (Change)	Quantity			Estimated cost (Tk)			Tender Receiving Date	Name of Contractor	Date of Contract	Contract Amount (TK)	Physical Progress (%)	Planned/ Actual date of completion	Actual date of Completion	Payment Status			Remarks
					Road (km)	Str (m)	Road	Structure	Total	Final Bill (TK)								Payment Made (TK)	Remain due payment (TK)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	
1	Faridpur-2	Saltha	IRIDP-3/ FRD/DW-30	Improvement of Gotti Panchasat RHD - Singhopotap ghat road from Ch. 00-1375m under Saltha Upazila, Dist. Faridpur. ID No. 329854006	1.375		10702655.00		10702655.00	09.02.22	M/S Al Amin Traders	10.04.22	10167522.25	40	16.04.23						
2	Faridpur-2	Saltha	IRIDP-3/ FRD/DW-31	Part-A: Improvement of Thanthania bazar (RHD) - Alghar UPC (Gurda bazar) UZR Road from Ch. 5710-7200m. Part-B: Construction of 03 Nos. U-drain at Thanthania bazar (RHD) - Alghar UPC (Gurda bazar) UZR Road under Saltha Upazila, Dist. Faridpur. ID No. 329	1.49		11778497.00	276247	12054744.00	09.02.22	M/S Hamelada Construction	13.04.22	11452006.8	75	04.04.23			700000.00	700000.00		Salvage- 40,28,950.00
3	Faridpur-2	Saltha	IRIDP-3/ FRD/DW-32	Part-A: Improvement of Gotti UPC (Meter Gotti) - Gotti Madrasia Road (UZR) Via Mukul mia House road from Ch. 0.00-1400m. Part-B: Construction of U-drain on Gotti UPC (Meter Gotti) - Gotti Madrasia Road (UZR) Via Mukul mia House road at ch. 892.00m under	1.4		11569991.00	92082.00	11662073.00	09.02.22	Sikder Construction	13.04.22	11078969.35	0	04.04.23						Salvage- 36,63,099.00
4	Faridpur-2	Saltha	IRIDP-3/ FRD/DW-45	Part-A: Improvement of Puta Feroj Charman house-Puta Eid ghat road from Ch. 0.00-470m. Part-B: Construction of 01 no 0.60x0.60m Culvert at Ch.270m on the same road under Saltha Upazila, Dist. Faridpur. ID No. 329855125	1.92		4376683.00	92082.00	4468765.00	22.02.22	M/S Rashid Enterprise	13.04.22	4245326.75	75	30.03.23						Salvage- 11,20,220.00
5	Faridpur-2	Saltha	IRIDP-3/ FRD/DW-76	Improvement of Bibhagdi Madrasia - Amordia road via Paschim Bivagdi. H/O Alim Moliah road (Ch. 00-1580m) ID No. 329855147 & Link 195.0m Bibhagdi S S & Reia RCEPS 32	1.775		15933913.00	0.00	15933913.00						5						Salvage- 5,088,160.00 APP Sent to H/O
5				District Total=	7.96	0.00	54361739.00	460411.00	54822150.00								700000.00	700000.00			

Accountant
LGED, Faridpur

Sub-Assistant Engineer
LGED, Faridpur

Assistant Engineer
LGED, Faridpur

Senior Assistant Engineer
LGED, Faridpur

Executive Engineer
LGED, Faridpur

উপকরণের নাম	রাষ্ট্রের আইডি নং	অর্থ বৎসর	প্যাকেজ নং	ক্রয়ের নাম	সড়কের দৈর্ঘ্য (কিমি)	ব্রীজ/ কালজাতীর দৈর্ঘ্য (মি)	ঠিকানার নাম	আঞ্চলিক মূল্য (টাকায়)	মূল্য মূল্য/ সরবরাহিত	NOA জারীর তারিখ	সম্পাদিত প্রতিবেদন তারিখ	কাজ শুরু তারিখ	কাজ সমাপ্তির তারিখ	পূর্ববর্তী যন্ত্রের আয়ত্তি (%)	বর্তমান যন্ত্রের আয়ত্তি (%)	আর্থিক আয়ত্তি (%)
Saltha	৩২৯৮৫৪০১৩	২০২১-২২	FDIRIDP/F/21-21-22/VR-SR/688	Construction of 84.00m Long PC Girder Bridge on Jogardia UZR - Sonapur Ghat road bazar (St Rangankandi) - Boro Khardia Bazar (UZR) Road at Ch. 400.00m under Saltha Upazila, Dist. Faridpur. [Road ID No. 329854013].		৮৪.০০	তাসা কনক্রিটসহ সিংগল ডিউর, ফারিদপুর।	৫২২৩২৩৫৫.০০	৪৭০৪৫১১৯.৫০	১০.০২.২২	০৯.০৩.২২	১৬.০৩.২২	২৯.০৬.২৩	০%	০%	০%
Saltha	৩২৯৮৫৪০১৩	২০২১-২২	FDIRIDP/F/21-22/UNR-SR/743	Construction of 25.00m Long PSC Girder Bridge on Saltha GC(St.Khalisa Duth) - Moyendia Bazar (End UZR) Road via Ramkamtapur bazar, Radudhanii. at Ch. 6650.00m under Saltha Upazila, District Faridpur. [Road ID 329854109 New, DPP ID 329853002]		২৫.০০	সেনার্ন জাহিদ এক গ্রাম, কানাইপুর, ফারিদপুর।	২১৩৬৯৬৫৬.০০	১১৬৭৯৩৯৯.৯২	০৪.০৫.২২	০১.০৫.২২	০৭.০৮.২২	২৯.০৬.২৩	০%	০%	০%
Saltha	৩২৯৮৫২০১৪	২০২২-২৩	FDIRIDP/F/22-23/UZR-BC (Main.)/83	Maintenance of Kawlikanda RHD-Kanaiপুর GC Road (End at Goshertan) Via Gourdia,Goalpara road from Ch. 3718.00-4719.00m by BC Under Saltha Upazila, District Faridpur. [Road ID. 329852014]		১.০০	সেনার্ন কনক্রিটসহ মাঝিন্দা	২৬৬৮৮১০.০০	২৫৩৫৩৬৯.৫০	১৬.০২.২৩				০%	৫%	৫%
Saltha	৩২৯৮৫৪১১০	২০২২-২৩	FDIRIDP/F/22-23/VR-BC (Main.)/84	Maintenance of Joykaili Eidgha(St. UZR)-Ranikantapur Dashcherari. More UZR Road from Ch. 0.00-3965.00m by BC Under Saltha Upazila, District Faridpur. [Road ID. 329854110]		৩.৯৭	ক্রিস জর্জ	৮১৮৫৩৮২.০০	৭৭৬১১২.৯০	১৬.০২.২৩				০%	০%	০%
								৮৪৪৯৬২০৩.০০	৯৯০৩৬০০১.৮২							

বিস্ময় রক্ষক
এলাজিহাউড, ফারিদপুর

উপ-সহকারী প্রকৌশলী
এলাজিহাউড, ফারিদপুর

সহকারী প্রকৌশলী
এলাজিহাউড, ফারিদপুর

নিয়ন্ত্রক সহকারী প্রকৌশলী
এলাজিহাউড, ফারিদপুর